

BENTON COUNTY BUILDING COMMISSIONER  
CARL M. HULL, BUILDING COMMISSIONER  
706 E. 5<sup>TH</sup> STREET, SUITE 12  
FOWLER, IN. 47944  
PHONE: (765) 884-1728 OPTION 1  
FAX: (765) 884-2072

### ELECTRICAL PERMIT APPLICATION

DATE: _____	Permit Number _____
Owner _____	Telephone _____
Address _____	
City _____	State _____ Zip _____
Address of Project _____	
Electrical Contractors Name _____	
Address _____	
City _____	State _____ Zip _____
Electrical Utility _____	
Type of Service _____	New <input type="checkbox"/> Upgrade <input type="checkbox"/> Repair <input type="checkbox"/> Size _____
Describe work to be done _____	
Fee \$35.00	Cash <input type="checkbox"/> Check Number _____ Receipt Number _____
<b><u>I certify that the information this application, including all attachments, is true and correct to the best of my knowledge and belief</u></b>	
Applicant's Signature _____	Date _____
Building Inspector _____	Date _____
Approved <input type="checkbox"/>	Not Approved <input type="checkbox"/> Re-inspect Date _____

## **ELECTRICAL**

### **Underground Conduit Depth:**

EMT (thinwall) buried in the ground  
Heavy wall not buried the required 6' below grade  
PVC conduit not installed 18' below grade  
Direct burial cable not installed 24' below grade

### **Underfloor:**

Conduit not strapped  
Connectors and couplings not tightened

### **Rough Walls:**

Boxes not fastened securely  
Conduit not strapped 3' from any boxes

### **Rough Ceiling:**

Boxes not fastened  
IC type recessed fixture must be used if ceiling is insulated  
Closet fixture light boxes not 18' minimum from the back wall of the closet

### **Electrical Service:**

Service wire not clearing the roof by 18'  
Service mast shall be secured with proper type screws or bolts (not drywall screws)  
Service wires not 10' above grade  
End of conduit for the ground conductor going to the ground rod not grounded  
Bond bushing not installed on concentric knockout  
Bond jumper on the neutral bar not installed  
Jumper wire at the water meter and proper ground tag not installed  
Ground rod at electric meter not driven 8' and below grade

### **Final inspection:**

All electrical equipment not complete, hooked-up and working  
Every fixture must have working bulbs  
All devices shall be turned on for testing  
Island or peninsular counter outlets shall be mounted not more than 6' below the counter top and shall not be mounted where the countertop extends more than 6' beyond its support base  
Motor for the jetting tub not grounded with a #8 wire back to the conduit system  
Breaker for A/C compressor is larger than manufacturers label indicates for maximum

### **Wire Inspection (required):**

Box fill is exceeded (check Table 370-16 of National Electrical Code)  
Outlets and switches not grounded to the junction box with a green wire, if the device is not self-grounding type